

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211981
Address: 505 SE CARTER RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection - R	Robb Popp	Not Ready	Friday, August 13, 2021

Corrective Action Required:

1	Misc	8-13-21 ***NOT READY -Remove scrap pipe from trench and properly bed sewer line in gravel per P2604
---	------	---

Comments: