

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204900
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line - Hydrostatic Test	Joe Starlin	Partial	Thursday, September 16, 2021

Informational:
1 Misc 6" Private Water Line extension was tested @ 200psi for 2hrs starting at 10:05AM to 12:05AM.

Comments: