

EVERSTEAD

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

| Inspector | | | Inspection Date Time | | | |
|--|------------------------------|---|---|------|-------------|--|
| Derek Perez | | 15 SEP '21 | | 1220 | | |
| Address | City | Permi | ermit # Owner/Builder | | | |
| 2126 Killarney Ln | Lee's Summit | 202 | 20214339 Sur | | ummit Homes | |
| Inspection Type | | Subdivision | | | Lot# | |
| Footing | | Woodside Ridge | | 138 | | |
| Site Conditions (all must comply if applicable) | | Slab (Basement or Garage As Marked) | | | | |
| ✓ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). ✓ Soils – bearing capacity as determined by: ✓ Bearing on undisturbed soil @ 1,500 psf ✓ Per engineer report (comment or attach report) Cold weather protection | | | Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns | | | |
| | | | | | | |
| Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments) | | | Reinforced per city appro Deck/porch/balcony foot Footing – width, depth a or engineer report Solid jumps Frost depth (min. 36 inch | | | |
| | | ✓ ✓ | Column pads – basement Column/pad at garage structural slab Ufer Ground attachment rod provided | | | |
| | | Drilled Piers (refer to footings for deck piers) | | | | |
| | | | Pier foundation per approved plan Size: Depth: Bearing: | | | |
| Retaining walls (for multipl clarify which walls are being comments) | | | | | | |
| ☐ Installation per approved plar | ns | | | | | |
| Comments: | | | | | | |
| Forms and installation of rei (3) and garage columns pade | s (2) are approved for concr | | | | | |

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed:

Date:

15 SEP '21

