

## **EVERSTEAD**

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector			ction Date	Time	
Derek Perez		08 OCT '21		1545	
Address City		Permit #		Owner/Builder	
3125 SW Arbor Tree Dr	Lee's Summit	PRI	RES20214341	·	
Inspection Type		Subdivision		Lot#	
Footing		Hawthorne Ridge		107	
Site Conditions (all must comply if applicable)		Slab (Basement or Garage As Marked)			
<ul> <li>✓ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements).</li> <li>✓ Soils – bearing capacity as determined by:</li> <li>✓ Bearing on undisturbed soil @ 1,500 psf</li> <li>✓ Per engineer report (comment or attach report)</li> </ul>			Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns		
Cold weather protection		Footings			
Foundation Wall Elements  Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments)		VVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVVV	<ul> <li>Deck/porch/balcony footings</li> <li>Footing – width, depth and location per approved plans and or engineer report</li> <li>Solid jumps</li> <li>Frost depth (min. 36 inches)</li> <li>Column pads – basement</li> <li>Column/pad at garage structural slab</li> </ul>		
			Pier foundation per approved plan Size: Depth:		
Retaining walls (for multiple clarify which walls are being comments)  Installation per approved plant	g inspected in the		Bearing:		
Comments:					
Forms and installation of rei and deck/porch/balcony col concrete. Ufer rod is located	umn pads (2) are approved I near northeast (rear left) (	for c	concrete. Footings are a	oproved for	(3)
This is to certify that I, or qualified individual direction, inspected and/or tested the all				STEEL 01	MISCON

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed: Date:

08 OCT '21

