

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211331
Address: 1913 NE CATALINA AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, October 15, 2021

Corrective Action Required:

1	Misc	The north garage PFH wall sill plate is not anchored (only one is installed anchor). Add another anchor there with 2"x2"x3/16" washer
---	------	---

Comments: