

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214916
Address: 4725 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Khanh Nguyen	Failed	Thursday, October 21, 2021

Corrective Action Required:

1	Misc	-CONNECT THE FLOOR DRAIN TO DOWNSTREAM OF THE BATH GROUP OR CONNECT TO THE WASTE STACK DRAIN MIN 30" AWAY FROM THE WASTE STACK.
---	------	---

Comments: