CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210427

Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Piers/Caissons Inspection - Michael Harkins Failed Tuesday, November

Commercial 09, 2021

Corrective Action Required:

1 Miscellaneous (3) LIGHT POLE BASES

Correction PROVIDE (8) # 5 VERT BARS W/ # 4 WRAP PER PLAN

Comments: