

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector			Inspection Date		Time		
Derek Perez			09 NOV '21		1310		
Address City		Permit #		Owner/Builder			
1533 SW Georgetown Dr Lee's Summit			PRRES20215093		Summit Homes		
Inspection Type			Subdivision			Lot #	
Footing			Reserve at Stoney Creek		73		
Site Conditions (all must comply if applicable)			Slab (Basement or Garage As Marked)				
 Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). Soils – bearing capacity as determined by: Bearing on undisturbed soil @ 1,500 psf Per engineer report (comment or attach report) 				Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns			
Cold weather protection			Footings				
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments)				Reinforced per city approved plans or engineer report Deck/porch/balcony footings Footing – width, depth and location per approved plans and or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab Ufer Ground attachment rod provided illed Piers (refer to footings for deck piers) Pier foundation per approved plan Size: Depth: Bearing:			
cla	Retaining walls (for multiple walls on the plot plan clarify which walls are being inspected in the comments)						

□ Installation per approved plans

Comments:

Forms and installation of reinforcement are installed per plan specifications. Garage column pads (2), basement column pads (2), and deck/porch/balcony column pads (2) are approved for concrete. Footings are approved for concrete. Ufer rod is located in center of south (rear) garage foundation wall.

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed:

141

Date:

09 NOV '21

