

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214591
Address: 1103 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	Michael Harkins	Failed	Thursday, November 18, 2021

Corrective Action Required:	
1	Miscellaneous Correction
	PROVIDE MISSING ANCHOR BOLT REAR WALL NAIL EXTERIOR WALL SHEATHING PER PLAN PROVIDE HANGERS CORNER TRUSSES NAIL HANGER ABOVE REAR DOOR

Comments: