

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20204934  
Address: 1440 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Robb Popp	Failed	Wednesday, November 24, 2021

Corrective Action Required:

1	Misc	-Provide city approved, stamped plans -Provide 3" clearance around rebar -Northeast corner of footing not 3' below grade
---	------	--

**Comments:**