

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector			ction Date	Time		
Derek Perez		29 DEC '21		1215		
Address	City	Permit #		Owner/Builder		
2102 NW Killarney Ln	Lee's Summit	PRRES20216160 Summit Homes		omes		
Inspection Type		Subdivision		Lot #		
Footing		Woodside Ridge		122		
Site Conditions (all must o	comply if applicable)	Sla	b (Basement or Gara	ge As Markeo	<u>(</u> )	
<ul> <li>Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements).</li> <li>Soils – bearing capacity as determined by:         <ul> <li>Bearing on undisturbed soil @ 1,500 psf</li> <li>Per engineer report (comment or attach report)</li> </ul> </li> </ul>			Formed & Reinforced Per City Approved Dwgs Garage <b>structural</b> slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns			
Cold weather protection		Fo	otings_			
Foundation Wall Elements         Wall forms centered on footings         Wall thickness as specified on approved plans         Reinforcement installed per approved plans         Hold downs placed and installed properly         Wall openings installed in accordance with         City approved plans         Deck/porch/balcony columns			Reinforced per city appro Deck/porch/balcony foot Footing – width, depth a or engineer report Solid jumps Frost depth (min. 36 inch Column pads – basemen Column/pad at garage st Ufer Ground attachment	ings nd location per a nes) t ructural slab		
Top of wall and steps formed a minimum of 8" above proposed grading contours.			Drilled Piers (refer to footings for deck piers)			
<ul> <li>Max. 12" block down at gara</li> <li>Ufer Ground attachment rod</li> </ul>	c. 12" block down at garage doors. r Ground attachment rod left exposed e approx. location in comments)		Pier foundation per approved plan Size: Depth:			
Retaining walls       (for multip         clarify which walls are bein       comments         Installation per approved place	le walls on the plot plan g inspected in the		Bearing:			
Comments:						

Forms and installation of reinforcement are installed per plan specifications. Footings are spread per Everstead specifications. Garage column pads (2) and basement column pads (3) are approved for concrete. Footings are approved for concrete. Ufer rod is located near southwest (rear left) corner of garage foundation wall.

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed:

BUH

Date:

29 DEC '21

