

ADMINISTRATIVE OFFICE  
P.O. BOX 50  
LEAVENWORTH, KS 66048  
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS  
CENTRAL DISPATCH  
(913) 281-0111

<b>PURCHASED BY</b>		<b>LOCATION</b>	
CUSTOMER: Herb Root Construction	FINISHER: Jason 9-	ADDRESS: 2000 Rice Rd	MAP PAGE: 35
CODE: 6070	FIRE DEPT: 291 & 50 Hwy - E to 2 91 - North to Colbern Rd - East to Rice Rd - North to job		
SALES TYPE: Commercial	P.O. #		

**DELIVERY** When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

**DELIVERY PROFESSIONAL: Ken Wible** **TRUCK NUMBER: 0177**

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
8:37 AM		8:59 AM					

**FIELD TEST ON JOB SITE**

AIR	TEST CYLS	TEMP	YIELD	SLUMP	ESTIMATED SLUMP ON JOB	WATER ADDED PER CUSTOMER	PREVIOUS TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

**ORDER** Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE	ORDER CODE	TICKET NUMBER	USE	SLUMP
4-Nov-2010	101	829238	PAVING	2.00 in

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	AMOUNT
4.00	4.00	4.00	KC4KHM25	KCMMB 4K PSI (1.5-3.5" SLUMP) 2		
4.00		0.00	99DC	NON-TAXABLE DELI		

MINIMUM LOAD CHARGE  
WINTER SERVICE C

<p><b>For Deliveries Made In Missouri: Notice to Owner</b></p> <p>Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.</p>	<p><b>For Deliveries Made In Kansas: Notice to Owner</b></p> <p>Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.</p>	<p><b>SUBTOTAL</b></p> <p><b>TAX</b></p> <p><b>TICKET TOTAL</b></p> <p><b>PREVIOUS TOTAL</b></p>
--	--	--

**LOAD** PLANT: Lee's Summit, MO PLANT OPERATOR: Mike Burns

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
6 in	2 in	6.0 gl	0.0 gl	-2.0 gl	1040.0 lb	793.5 lb	196.5 lb	0.426	0.338	15398 lb

  

Material	Specific Gravity	Quantities			Percentage			Water
	Design	Required	Batched	Absorption	Moisture	Variance		
GRANITE	2.61	1623 lb	6764 lb	6750 lb	1.18% A	-0.21%	79 lb	
SAND_H9	2.63	1323 lb	5634 lb	5610 lb	3.39% A	-0.43%	184 lb	
GRANCEM	2.87	153 lb	612 lb	655 lb		7.03% +		
BUZ_I/II	3.15	457.0 lb	1828.0 lb	1840.0 lb		0.66% *		
AIR	0	1.80 /C	43.92 oz	44.00 oz		0.18%		
ADVA140	0	6.00 /C	146.40 oz	147.00 oz		0.41%		
WATER	1	260.00 lb	.00 lb	.00 lb				
HOT	1	100.00 % #	514.27 lb	531.00 lb		3.25% >	531.00 lb	

**NOTES** DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount      Pmt Method      DP Initials