

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220013
Address: 3546 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, February 23, 2022

Corrective Action Required:

1	Misc	WHERE BUILDING SEWER HAS CHANGE OF DIRECTION GREATER THAN 45 DEGREES A CLEANOUT SHALL BE INSTALLED AT THE CHANGE OF DIRECTION P3005.2.4
---	------	---

Comments: