

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212003
Address: 528 SE CARTER RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Wednesday, March 09, 2022

Corrective Action Required:

1	Misc	-replace acorn style clamps GEC to UFER with clamps rated for separation with rebar, acorn clamps installed are for connection to ground rod
---	------	--

Comments: