

EVERSTEAD

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector			ction Date	Time	
Derek Perez		11 FEB '22		0815	
Address	City	Permi	t #	Owner/Builder	
2106 NW Killarney Ln	Lee's Summit	PRI	PRRES20220198 Summit Homes		mes
Inspection Type		Subdivision		Lot#	
Footing		Woodside Ridge		143	
Site Conditions (all must comply if applicable) ✓ Erosion control is in place and functional		Slab (Basement or Garage As Marked) ☐ Formed & Reinforced Per City Approved Dwgs			
(inspection shall not be performed if erosion control is not functionally in compliance with the City requirements).			Garage structural slab per approved plan Basement slab on grade per approved plan		
Soils – bearing capacity as determined by:			slab		
☑ Bearing on undisturbed soil @ 1,500 psf☑ Per engineer report (comment or attach report)			Isolation rings or block-or pads for columns	over pier	
Cold weather protection		Footings			
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments) Retaining walls (for multiple walls on the plot plan clarify which walls are being inspected in the comments) Installation per approved plans			Reinforced per city approved plans or engineer report Deck/porch/balcony footings Footing – width, depth and location per approved plans a or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab		
			Pier foundation per appro Size: Depth: Bearing:	oved plan	
Comments:	-				
Forms and installation of reinbasement column pads (5), a Footings are approved for co	and deck/porch/balcony co	lumn	pads (2) are approved	· ·	(2),

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed: Date:

11 FEB '22

