

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Eric Sharp	Passed	Tuesday, April 26, 2022

Informational:
1 Misc Jeremiah pressure tested the water line at 150psi. Started test at 12:45p and verified at 2:55p that pressure did not drop. 4/26/22 ES

Comments: