

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213402
Address: 2113 SW RUTHERFORD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Thursday, May 05, 2022

Corrective Action Required:

1	Misc	E3607.5 SYSTEM GROUNDING. An unspliced main bonding jumper shall be used to connect the equipment grounding conductor(s) and the service-disconnect enclosure to the grounded conductor of the system within the enclosure for each service disconnect. -Provide jumper from ground bar to neutral bar or land CEE on neutral bar
---	------	---

Comments: