

LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1300
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20100308	Date:	December 28, 2010
Project Title:	The Silver Source	Applicant:	
Project Address:	880 NW BLUE PKWY, Unit:I, LEES SUMMIT, MO 64086	NATIONAL FIRE SUPPRESSION INC	
Type of Work:	Sprinkler Alteration	501 SUNSHINE ROAD	
Occupancy Group:	M	KANSAS CITY, KS 66115--1294	
Construction Type:	Type IIB (Unprotected)	(913) 321-9208	
Map Page:	195A		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

Released for Construction

1. Fire Department- IFC Section 901.5

Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service main and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the code official.

Call 816-969-1300 to schedule flow test.

2. Fire Department-IFC Section 901.2

The code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Stamped plans for the sprinkler system received on December 22, 2010.

3. Fire Department- Flow control valves shall be marked with the address served and their locations identified (above ceiling). Verified at inspection.