

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213681
Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Failed	Monday, June 20, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Support cut RC at boxes, duct work, etc., connect overlapping splices and other like connections with (2) framing screws
---	-----------------------------	--

Corrective Action Required:

2	THIRD FLOOR
---	-------------

Corrective Action Required:

3	SECOND FLOOR
---	--------------

Corrective Action Required:

4	FIRST FLOOR
---	-------------

Comments: