

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861120 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	John Jackson	Partial	Wednesday, July 20, 2022

Informational:

1 Misc

07/20/22 Wednesday JMJ (Central Plumbing/ Steve)
Contractor began the installation of the fire lines. The first part of fire line
were installed on the NE side of future building. All thread steel was
installed @ the 90 deg bends concrete will be poured sometime this week.

Comments: