

EVERSTEAD

3741 NE TROON DR LEE'S SUMMIT, MO 64064 64063 (816) 399 -4901

Inspector				Inspection Date Time			ne	
Addr	Address City		Permit #		Owner/Builder			
Inspection Type			Subd	Subdivision Lot #			Lot#	
Si	te Conditions (all must c	omply if applicable)	Sla	ab (Basement or	r Gara	ge As Marke	 ed)	
□ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). □ Soils – bearing capacity as determined by: □ Bearing on undisturbed soil @ 1,500 psf □ Per engineer report (comment or attach report)				Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns				
	Cold weather protection	<u>Footings</u>						
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments) Retaining walls (for multiple walls on the plot plan clarify which walls are being inspected in the comments) Installation per approved plans				Deck/porch/balcony footings Footing — width, depth and location per approved plans and or engineer report Solid jumps Frost depth (min. 36 inches) Column pads — basement Column/pad at garage structural slab Ufer Ground attachment rod provided Orilled Piers (refer to footings for deck piers)				
	mments:							
dire acc coc of r	s is to certify that I, or qualified indivic ection, inspected and/ or tested the al ordance with the applicable City appro les and engineering details. The work my knowledge was found to be in subs proved plans and specifications.	pove checked items in oved building and site plans, is complete and to the best				B	F MISSOCK	

Date:

Signed: Bluff NUMBER