

Michael H. Skeens, PE

423 N. Winnebago Drive

Ph: (816) 806-9719

Lake Winnebago, MO 64034

mike@skeensconsulting.com

DATE:

September 12, 2022

TO:

Pfeifer Homes Inc.

1550 SW Market St., Suite 210

Lee's Summit, MO 64081

Attn: Rick Holbrook


JOB:

City Review Comments

3069 Northwest Thoreau Lane

Lee's Summit, MO 64081

Dear Rick,



1. On the exterior wall framing at bedroom #3 the ridge rafter has been over cut. I have also included a photo of the item mentioned. My suggestion is to install a short vertical support off of the north wall in bedroom #3 reducing the span lengths and width. Basically this will reduce the tributary area significantly reducing the end bearing connection. The end capacity is 1765 pound which is more than adequate for this installation.

If you have any questions or concerns regarding this item please feel free to contact me.

Sincerely,

Michael H. Skeens

Michael H. Skeens, P.E.

