

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20216461  
Address: 3132 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Steel/Bonding - Commercial</b>	Mitchell Schwarz	Partial	Wednesday, September 28, 2022

Informational:	
1      Misc	inspected 3 water features N end of pool, Water bond located in skimmer closest to those pool features E side. rebar sticking out to tie into deck at 6 locations okay to pour shell

Informational:	
3      Misc	poll deck and perimeter bonded 1 handrail, 1 ladder, 1 ada chair lift bonded

**Comments:**