


Route Overview



Completed By:	#REF!
Completion Date:	#REF!
Job Type:	SDU
Job Subtype:	HFC
Survey Scope:	Pre-Sale
Project Manager:	-
#REF!	#REF!

Address:

#REF!

Footages Entered On Right of Way, Private Exterior, and Private Interior tabs. Footages are summarized on Survey Rollup tab.

Are Additional Pages Needed:

No



IMPORTANT CONSIDERATIONS FOR ROUTE OVERVIEW COMPLETION

NOTE ALL FUTURE PEDESTAL / VAULT LOCATIONS

ENSURE YOU HAVE VERIFIED THE EXISTING COMCAST FACILITIES (COAX/FIBER / CASE LOCATIONS / SHEATHS PER CASE / SLACK LOCATIONS AND FOOTAGE / STRUCTURE) SHOWN ON THE FACILITY SEARCH MAP WITHIN THE CONSTRUCTION AREA.

SHOW ENTIRE ROUTE FROM TIE IN TO CUSTOMER LOCATION

Legend

New Ped

New Vault

Existing U/G

Existing Aerial

New U/G

New Aerial

Interior Path

Footage Break

Fiber Splice Point

Storage Loop

Riser

V

Pole

Lock Box

Footage

Text Box

Callout Arrow

New Tap

Phase Identifier

Power Supply

Hard Surface Cut

Abandoned Cable

⊗

■

Text

1

PS

C

Provide Clear Construction Details

We were not provided a plat map for this location. Tie in point will be future node that is currently being built. Currently 97 house built going off power it appears 103 more lots available. The total footage on this for new underground is 15312 foot.