



10-25-22

Lee's Summit Development Services  
Joe Frogge  
220 SE Green Street  
Lee's Summit, MO 64063

**RE: PRCOM2022783**

Mr. Frogge:

This letter is to serve as response to your permit review comment letter dated October 5, 2022

**BUILDING PLAN REVIEW**

1. No response required
2. Added sheet A305 with the UL Assembly details for the 1 hour wall referenced on A001

**FIRE PLAN REVIEW**

1. Fire alarm drawings will be provided by the fire alarm contractor as a deferred submittal prior to installation for review and approval.
2. Shop drawings will be provided by the fire protection contractor prior to installation for review and approval.
3. ESFR system is being installed so smoke/heat vents not required.
4. This will be included in the fire protection drawings
5. Smoke detectors will be provided and installed by the fire alarm contractor and will be included on their drawings.
6. The study will be prepared once the building perimeter walls and roof have been erected.

Sincerely,

**CURRAN ARCHITECTURE**  
Shawn M. Curran, RA  
[scurran@curran-architecture.com](mailto:scurran@curran-architecture.com)  
President

