



11-1-22

Lee's Summit Development Services
Joe Frogge
220 SE Green Street
Lee's Summit, MO 64063

RE: PRCOM2022783

Mr. Frogge:

This letter is to serve as response to your permit review comment letter dated October 31, 2022

FIRE PLAN REVIEW

1. No response needed
2. No response needed
6. In order to ensure the effectiveness of the study, The Radio Study will be prepared once the building perimeter walls and roof have been erected.

BUILDING PLAN REVIEW

1. No response needed
2. The 2 hour wall on A001 is shown for reference only. It is not used on the project. We've removed it from the drawing. The pump room wall is both CMU and metal stud, not just CMU. Refer to 1/A304 for the make up of this wall. Refer to the accompanying A305 sheet with UL assembly information for the CMU wall. This assembly is actually showing a 2 hour rating, but the wall only is required to be 1 hour.

Sincerely,

CURRAN ARCHITECTURE
Shawn M. Curran, RA
scurran@curran-architecture.com
President

