

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213806
Address: 3809 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Friday, November 04, 2022

Corrective Action Required:

1	Misc	-provide clamp for GEC at UFER rated for dissimilar metal separation of rebar, (acorn style clamp is for copper conductor to copper ground rod)
---	------	---

Comments: