

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20216531

Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Shawn Hoffman	Failed	Friday, December 16, 2022

Corrective Action Required:

1	Misc	-great room exterior wall sheathing not nailed to top plate per code -provide anchor bolts within 12" of plate break at basement -nail all exterior sheathing per plans
---	------	---

Comments: