

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Friday, May 26, 2023

Informational:

1 Misc

05/26/23 Friday JMJ (Site Rite - Derek)

Contractor has installed storm box and approximately 80' of 36" HDPE corrugated storm pipe.

Contractor is continuing installation of storm pipe today. Contractor tie-in to the existing storm line approximately 100' was laid.

Comments: