

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231805  
Address: 2890 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Khanh Nguyen	Failed	Wednesday, May 31, 2023

Corrective Action Required:

1 Misc -Protect plumbing where within 1.25" of stud/track surface

\*\*also for out-of-wall PVC piping, support horizontal piping at max 4 ft interval and vertical piping at less than 10 ft interval

**Comments:**