CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20215636Address:451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	n:	Inspector:	Outcome:	Date:
Pavemen	t-Surface	Devon Perry	Partial	Wednesday, June 21, 2023
Informatio	onal:			
1		6-21-23. Crew is laying down base asphalt today. They are using type 2 recycled and installing in two different lifts. The first lift is 3" and completed, they are working on their 2" lift now		

Comments: