

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220067
Address: 1440 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Friday, June 23, 2023

Corrective Action Required:

1	Misc	-Complete electrical -Provide midpoint strap at 2" and smaller dwv -Protect all dwv within 1.25" to face of framing **plumbing pressure test ok
---	------	--

Comments: