

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20224767
Address: 1100 NW MAIN ST, Unit:D, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Robb Popp	Failed	Friday, June 23, 2023

Corrective Action Required:

1	E250.50 Grounding Electrode System	-Connect metallic water piping to grounding electrode system per NEC 250.50 and 250.52
---	------------------------------------	--

Comments: