

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226005
Address: 1901 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Patrick Schonfeldt	Partial	Wednesday, July 05, 2023

Informational:

1	Misc	6-27-23 PS Erosion control acceptable at time of inspection. Silt fence placed along south side to protect creek. Additional silt fence will be needed to protect rear east side as site work continues. Gravel added at construction entrance on river road
		7-5-23 PS Erosion control acceptable at time of inspection

Comments: