

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20224767
Address: 1100 NW MAIN ST, Unit:D, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Tuesday, July 25, 2023

Corrective Action Required:

1	Misc	Demising wall screw pattern: -West side complete except at pass through -East side from column line 7-10 ok **Seal perimeter and all penetrations Riser room screw pattern complete **Seal perimeter and all penetrations
---	------	--

Comments: