

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232493
Address: 618 SW 3RD ST, Unit:D, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	Robb Popp	Passed	Monday, July 31, 2023

Corrective Action Required:

1	Misc	Provide 5psi or 10' water column for all under-slab plumbing.
---	------	---

Comments: