

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233498
Address: 209 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Friday, October 27, 2023

Corrective Action Required:

1	Misc	10/27/23 **Inspection for product covering exposed insulation at ceiling joists only -Provide documentation for product being used-must meet ASTM 84 or UL 723 and have flame spread index not more than 25 and smoke developed index no more than 450
---	------	--

Comments: