

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Patrick Schonfeldt	Partial	Thursday, November 30, 2023

Informational:

1 Misc

9-29-23 PS Contractor installed 6" fire line and 1 1/2" pex for domestic water line inside of building and stubbed to exterior side of building.

11-30-23 PS Contractor performed tie in at main for fire line. Installed tee with valve, thrust block poured at tee

**Comments:**