

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20236605
Address: 3832 SW RAVENGATE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Kyle Beard	Failed	Thursday, February 15, 2024

Corrective Action Required:

1	Miscellaneous Correction	Drain tile must have 2 inches of crushed stone under it or can be lying on concrete. Tile drain can not be in contact with the ground. Look over the plans submitted to the city and approved by the city under the foundation drain and raised slab detail
---	-----------------------------	---

Comments: