

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240334
Address: 3529 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Kyle Beard	Failed	Wednesday, March 13, 2024

Corrective Action Required:

2	Miscellaneous Correction	2nd inspection
---	-----------------------------	----------------

- 14 gauge wire in the ceiling next to the HVAC unit needs to be supported
- New attic access in bathroom does not have a attic light installed

Comments: