CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20231814Address:2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Electrical Service Inspe	ection Khanh Nguyen	Partial	Wednesday, May 08, 2024	
Corrective Action Requ	uired:			
1 Misc		-Install 1/0 cu grounding conductor to building steel and water service at fire pump electrical service		

**Main building 2000 amp electrical service approved for release

Comments: