

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235216
Address: 2931 SE SHENANDOAH PKWY, Unit:G2, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|--------------|----------|-----------------------|
| Miscellaneous Inspection | Khanh Nguyen | Passed | Friday, June 14, 2024 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | Electrical supply disconnect at building shall be grounded to the grounding electrode present at the building (concrete encased reinforce steel), as required per NEC 250.32 and 250.50 |
|---|------|---|

Comments: