

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235218
Address: 2911 SE SHENANDOAH PKWY, Unit:G1, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	Khanh Nguyen	Failed	Friday, June 14, 2024

Corrective Action Required:

1	Misc	Electrical supply disconnect at building shall be grounded to the grounding electrode present at the building (concrete encased reinforce steel), as required per NEC 250.32 and 250.50
---	------	---

Comments: