

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240647
Address: 3712 SW CLAYTON PL, LEES SUMMIT, MO 640823716 SW CLAYTON PL, LEES SUMMIT, MO
640823718 SW CLAYTON PL, LEES SUMMIT, MO 640823710 SW CLAYTON PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Failed	Monday, June 17, 2024

Corrective Action Required:

3	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Some silt fence and or straw waddle is damaged or missing and needs to be repaired or replaced.
---	----------------------------	---

Full erosion control measures must be in place and maintained until CofO

No inspections until full erosion control measures are in place

Comments: