



FIRE DEPARTMENT

**Prevention Division
(816)969-1300**

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20240778	Date:	July 16, 2024
Project Title:	MCC AUTOMOTIVE INSTITUTE - BUILDING ADDITION	Applicant:	
Location:	500 SW LONGVIEW RD, LEES SUMMIT, MO 64081		AMERICAN FIRE SPRINKLER CORPORATION
Type of Work:			PO BOX 958
Occupancy Group:	S-1		MISSION , KS 66201
Description:	MCC AUTOMOTIVE INSTITUTE - BUILDING ADDITION AND RENOVATION OF EXISTING	Primary:	(913) 722-6900
**Issued partial permit for work related to renovation of existing building - Work on addition currently on hold. JOE FROGGE 04/18/2024 8:38 AM			
Construction Type:	Type IIB (Unprotected)		
Map Page:			

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Craig Hill

Rejected

1. Action required: FDC Fire department connection shows 5" connection. FDC needs to be a 4" storz with a 30 degree elbow.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.