



Architect's Supplemental Instructions

July 25, 2024

PKMR – 24.107

PROJECT: 30Hop
Lee's Summit, MO

Notice to Contractor:

The following described changes, corrections, clarifications, deletions, additions and approvals for the Contract Documents, which comprise of ASI No. 4, are hereby made a part of the Contract Documents dated May 2, 2024, and shall govern in the performance of the Work. The contractor shall acknowledge receipt of this ASI.

PLUMBING

Sheet M101:

1. Added hand sink, floor drain and trench drains in kitchen.
2. Added dump sink and drain pan in bar area.

Sheet M102:

1. Added pantry mixing faucet, hand sink and revised battery fryer in kitchen.
2. Revised wet waste sink and under bar sink in bar area.

Sheet M103:

1. Added trench drain to floor drain schedule.

ELECTRICAL

Sheet E101:

1. Added refrigerated back cabinet in bar area.

Sheet E102:

1. Revised power for the following kitchen equipment: 11C, 11E, 18.1, 19, 22, 31, 34, 35, 39, 41, 41.1, 43, 44, 45, 46, 58, 60, 80, 88.

Sheet E302:

1. Revised panelboard schedules for P1 and P2.

END OF ASI