

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242915
Address: 1800 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Not Ready	Thursday, August 22, 2024

Corrective Action Required:

1	Miscellaneous Correction	Portal garage sheeting inspection failed. The sheeting must go vertical enough to be attached to both top plates. I noticed this same problem last week and told the builder about it in person, but this inspection was still scheduled. Not ready fee will be added. K.Beard. 08/22/2024
---	--------------------------	--

Comments: