

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242857

Address: 1420 SW WINTHROP TER, LEES SUMMIT, MO 64081  
1418 SW WINTHROP TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Mark Harding	Failed	Wednesday, October 02, 2024

Corrective Action Required:

1	Miscellaneous Correction	Both sides - Spots in the field are missing fasteners and fasteners are not installed on the edges along the rafters- -- Screws are not set against the sheetrock. Fully seat all screws to sheetrock to secure sheetrock against studs.
---	--------------------------	---

Reschedule when complete. This can be inspected during the all-rough.

**Comments:**