CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20243685Address:3111 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, November 22, 2024
Corrective Action Required: 1 Misc	11-22-24 Dustin A, DW is formed, Aggregate was less then an inch in spots, Standing water in corner. Not compacted. Failed 11-22-24 Dustin A, Contractor dug it out, no compacter on site, Must recall. Fail 11-22-24 Dustin A, DW has bee corrected. Approved to pour		

Comments: