## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20245058

Address: 2606 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Gas Service Inspection - Mitchell Schwarz Failed Thursday, January 16,

Residential 2025

Corrective Action Required:

2 G2417.4.1 Test INSPECTION, TESTING AND PURGING. AMENDED 7-945. The test pressure to

Pressure be used shall be not less than one and one-half times the proposed

maximum working pressure, but not less than 10 psig (68.9kPa) irrespective

of design pressure. For welded piping, and for piping carrying gas at

pressures in excess of fourteen (14) inches water column pressure, the test pressure shall not be less than 60 psig. Where the test pressure exceeds 125 psig (862 kPa gauge), the test pressure shall not exceed a value that produces a hoop stress in the piping greater than 50 percent of the specified minimum

yield strength of the pipe.

**Comments:**